	ves Capital Programme + Renewa	ais	
Details/Description	B Update February 2019	Projected start date	Projected completion date
	pleted on schedule. Waiting for ect competion can be signed off.	Early October	21/12/2018
ewal Reserve Works - See details below			1/06/2018
	ing commenced, Dinosaur Park - 4 March for this work to be	1/08/2018	1/06/2019
Replacement 2-3 streets a year Programme under	ay.	1/08/2018	1/07/2019
nort lown Rod	t signed by both parties. Awaiting sceed with programme of works.	second half of 2019	
Minor Renewal	eserve Works - Wanaka Ward		
ncing and Entrances			
Scotts Beach Lake Hawea 2 sections post and rail fence. Project completed.		19/02/2018	1/12/2019
rk garden enhancements/plants			
rniture			
rk improvements (Skate bowls, sports f	ilities, turf		
Wanaka Skatepark Assessment and Feasibility Report produced by Opus, currently working with Opus to get repair work on Stage 1 done.			1/07/2019
Wanaka Skatepark repark repairs produced by Opus	Assessment and Feasibility Report currently working with Opus to		