

Wanaka Community Board

16 March 2016

Report for Agenda Item: 3

Chair's Report

Purpose

To present a report from the Wanaka Community Board Chair.

Recommendation

That the Wanaka Community Board:

a. **Note** the report.

Prepared by: Rachel Brown

Chair, Wanaka Community Board 07/03/2016

Cardrona water and wastewater

1 There is nothing new to report on this project. Consultants are modelling the proposed Cardrona Valley pipeline in order to assess methodology and costs and provide a comparison with conventional on-site sewerage treatment options. A recommendation will be formulated as a result of this work. Overall, the project is on track.

Ballantyne Road

2 A public meeting is scheduled for 30 March to discuss issues and options for Ballantyne Road.

Wanaka Golf Club

3 The Wanaka Golf Club has expressed the desire to fund an underpass connecting holes 9 and 10 under Ballantyne Road. This proposal may link with our transport strategy for this area and if so, the Board must consider whether it could form part of our cycle/walkway network and therefore support the concept.

Wanaka Civic Centre Concept

4 I have received a letter from the Alpine Community Development Trust referring to a suggestion made in 2009 during community discussions about the Town Centre Strategy that a civic centre would be a useful concept to pursue.

- It is not a fully formed concept, but the idea is generally of a combined Council office, library, town hall and community house, all connected and accessible.
- 5 My intention is to refer this letter to staff with a request to develop a report for presentation at a future Board meeting. This report should assess the feasibility of the proposal and consider a possible timeline for how the concept might work.

E-coli Contamination of Lake Hawea Township's Water Supply – Response from Chief Engineer

A community meeting will be held on 15 March to discuss the Lake Hawea water supply, including measures to ensure on-going delivery of safe water on the network. A verbal report on the outcomes of this meeting will be presented at the Board meeting.

Wanaka Sports Facility and Pool

- 7 Wanaka Sports Facility:
 - Roof installation is complete.
 - · Cladding to external walls is underway.
 - Works to the Three Parks services (water and wastewater) are advancing well for 29 April completion) with Council staff and RCP continuing to monitor.
 - Interior lining to the Sports Hall to approve acoustics and create a more functional space are being incorporated into the design.
 - Adjustments are underway to the landscaping design to reduce operational costs.
 - Carpark construction started at the end of February.
 - Window installation started at the beginning of March.
 - The project is currently tracking under budget.

8 Wanaka Community Pool

- Natare has been appointed as the pool supplier.
- Preliminary and General Tender Recommendation to be issued and signed off by Chief Financial Officer by 11 March.
- Stage 1 Tender Documents for foundations and in-ground services issued at the end of February with construction to begin immediately following.
- Council staff have reviewed the proposed gas supply agreement from Contact Energy Ltd and are responding with a counter offer.
- Pool plant selection is well advanced
- Design and initial project costs to be finalised by end of May 2016.
- Completion date is expected by May 2017 however this is still to be confirmed.
- Currently tracking over the project budget noting that efforts are being made to bring the project budget in line with the approved budget through Value Management Strategies.

9 General

- Potential for Squash Courts to be located at the WSF.
- No confirmation of corporate sponsorship for the wider facility yet.
- Visuals for the WSF and WCP Prospectus to be produced for fundraising purposes.

Wanaka Lakefront Development Plan

10 The consultation 'drop-in' sessions were well attended and the draft plans were also highlighted at the Upper Clutha A&P Show. We are working towards presenting the final plan for adoption at the Board's April meeting.

Lease for Wanaka Watersports Facility Trust

11 The consent hearing did not take place as scheduled on 29 February – 3 March owing to a bereavement. The hearing has now been re-scheduled for 30 March – 1 April.

Reports from Liaison Positions, Community Associations and recent Council meetings

12 Members are invited to report on the Board-related activities they have been involved in since the date of the last meeting and Councillors are asked to comment on any matters of interest to the Board from recent Council meetings.

Attachments

A 2015/16 Annual Plan Wanaka Community Board projects (updated)

Wanaka Annual Plan projects 2015/16

| Activity | Area | Project | Budget | Progress Update |
|-----------------------|---|--|--|---|
| Governance | Wanaka Ward | Emergency Management | | ressing Community Response Plans |
| Economic Development | Lake Wanaka Tourism | <i>c</i> , <i>c</i> | \$738,000.00 | , , |
| · | Wanaka | The Cube | \$200,000.00 Report co | ming to CB and Council |
| | Property | Wanaka Office upgrade | Deferred | S . |
| | | Scurr Heights | Being ten | dered. Outcome late April. |
| | | Ballantyne Road Ponds Site | _ | sidered in property review. |
| | | Fire Station site | Indicated | desire to acquire. |
| | Wanaka Airport | Operating Costs | Strategy u | pdate will be reported to CB. |
| | | Capital Costs | | |
| | | Wastewater connection to Project Pure | Being desi | igned. |
| | | Proposal to buy more land for hangars | Business of | case almost complete. |
| | Wanaka Sports Facilities | Two Indoor Courts, Artificial Turf and Carpark | \$11,700,000.00 Under Cor | nstruction |
| | Glendhu Bay boat ramp | Install three more slabs | \$8,000.00 Complete | d. |
| | Ruby Island | New Toilet | \$39,000.00 Under act | ion. |
| | Aspiring Road | Replace Permaloo Toilet with a Exeloo | | next year. Update required. |
| | Skatepark extension | | Complete | d. |
| | Cardrona Hall | Foundation Improvements | \$30,000.00 ? | |
| | Hawea Flat Hall | ? | \$50,000.00 ? | |
| | Lake Wanaka Centre | Renewals | \$150,000.00 ? | |
| | Arts Centre | ? | \$10,000.00 ? | |
| Operations | Reserve Works | Minor Renewal | | ate work done on balance remaining. |
| | Street Tree Replacement Program | 2-3 Streets per year ? | \$30,000.00 What stre | |
| | Wanaka Recreation Reserve | Field Development | \$200,000.00 Deferred t | • |
| | Wanaka Recreation Reserve | Replacement and new fencing | \$105,000.00 Deferred t | |
| | Pembroke Park | Path/Track Work/Landscaping | \$100,000.00 Being tend | |
| | Luggate Domain | Playground Renewal | \$77,000.00 Complete | f |
| | Peter Fraser Park | Playground Renewal | \$69,000.00 ? | |
| | Albert Town Lagoon | Lagoon Project | \$10,000.00 Ongoing. | |
| | Wanaka Lakefront Reserves Domini Park | Network Plan Playground Renewal | \$30,000.00 In progres \$12,000.00 Complete | |
| | Rimu Lane | Playground Renewal | \$8,000.00 Complete | r |
| | Makarora | ORFA Storage Shed | \$170,000.00 Applying f | or consent |
| | Hawea Track | Off A Storage Shed | \$63,000.00 Complete | |
| | Glendhu Bay Track | | \$9,000.00 ? | • |
| | Gladstone Track | | \$16,000.00 ? | |
| | Wanaka Swimming Pool - new | Construct | | 0 in FY 16/17. Contract let. |
| | Wanaka Swimming Pool - existing | Equipment renewals & Renovations ? | \$5,000.00 ? | o iii i i io, i i i donici del lett |
| | Roy's Bay | Planning and Construction of Commercial Jetty | \$250,000.00 In progres | SS |
| | Waterways Facilities | Minor Repairs and Renewal | \$10,000.00 Ongoing. | |
| | Albert Town | Ramp Extension and Upgrade | \$20,000.00 Complete | |
| Water Supply | Renewals | | \$296,000.00 In progres | ss. Kowhai renewal complete. |
| , | Fire fighting upgrade Mt Aspiring Road | | \$335,000.00 Being desi | |
| | Wanaka Yacht Club Borefield - Stage 1 | | | igned. Annual Plan funding update required. |
| | | | | |
| Stormwater | Renewals | | \$82,000.00 | |
| | Bremner Park upgrade (interim solution) | | \$165,000.00 Being tend | dered. |
| Wastewater | Renewals | | \$142,000.00 | |
| | Edgewater gravity sewer upgrade | | \$322,000.00 Stage 2 ur | |
| | Aubrey Road East network extension | | \$635,000.00 Complete | |
| | Cardrona new scheme | Interim Wastewater - Purchase Baxter 2009 private system | \$580,000.00 Purchased | i. |
| | Gordon Road | | \$52,000.00 ? | |
| Roading and Footpaths | Sealed road resurfacing | | \$1,224,000.00 In progres | S. |
| | Unsealed road metalling | | \$638,000.00 Ongoing. | |
| | Ardmore Street | Paving extension | | due to budget. |
| | Beacon Point Road | K&C and Footpath to Roto | \$521,000.00 Being tend | |
| | Minor improvements (subsidised) | | \$225,000.00 Work iden | |
| | Minor improvements (non- subsidised) Brownston Street | Parking | \$253,000.00 Work ider ? Complete | |
| | Otta Seal Programme | raining | | for this FY. |
| | Transport Strategy | Implementation | | old but work to start again. |
| | Plus: | Implementation | \$131,000.00 BEEN ON N | old but work to start again. |
| | Transport and parking strategy review | | Parking re | view complete for this FY. |
| | Pedestrian connection including bridge between two Tenby Streets over Bullock Creek | | | but consultation underway with neighbours. |
| | Ballantyne/Riverbank Roads intersection - | | _ | ressed as part of Transport Strategy. |
| | , , , , | | | |